

## Questions and Answers

- 1) Sheet AS1.0 shows a square pattern which appears to be some type of hard surface. Please provide details, finish type. **An addendum will be issued to show details of this area.**
- 2) Please clarify if Post Office is to finalize their part prior to TCO of job. **Vendor will not be held responsible for Post Office delay if any.**
- 3) Sheet A10.2 shows light gage framing to be engineered but no plaster finish at cmu wall. Please clarify if no plaster finish at cmu wall. **No stucco/plaster is required on the chase side of the wall.**
- 4) Sheet A6.0 finish schedule does not have info on tile size, name, and brand. **All shall be bid as a typical builder's grade. Size/brand/color TBD.**
- 5) Sheet A8.0 States "steel supports" Can they be aluminum with powder coat? **Yes, they are decorative and can be powder coat with Kynar 500 finish.**
- 6) Sheet A10.0 States "Steel sunshades" can they be aluminum with powder coat? **Yes, same as 5 above. Sunshade shown in section B/A10.0 shall remain as steel.**
- 7) Sheet A10.0 Please specify whom will supply fans. **Refer to spec 11303- ceiling fans.**
- 8) Sheet C100 states tree disposition plan. Currently we do not have a plan to show this. Also is there a landscape set of drawings and irrigation? **The landscape will be bid on separately, please remove from bid.**
- 9) Will the bid date be extended? **No, not currently.**